

# KCCF ISP Schedule w/ Emergency Declaration Preliminary Subject to review & revision - Development Manager and Designer

ID	Task Name	Duration	2004				2005				2006						
			Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1			
1	<b>Design Completion</b>	90 days	6/23														
2	Integrus re-energize project	2 wks	6/23	7/4													
3	Design charrette to firm program directions	0 days		7/15													
4	Integrus Responds to Constructability Review	3 wks	7/7	7/25													
5	Revise Original Design Drawings	4 wks	7/28	8/22													
6	KC Prepare Construction Doc Boilerplate	7 wks	8/25	10/10													
7	KC/Turner Review of revised drawings	3 wks	8/25	9/12													
8	Integrus incorporates all design changes - Final Docs	4 wks	9/15	10/10													
9	KC/Turner review Final Docs	2 wks		10/13	10/24												
10	Emergency Declaration to Council	0 days		7/9													
11	Council release of Construction Funds	0 days		7/9													
12	<b>Emergency Delivery Method</b>	113 days	7/9														
13	Select Construction Contractor	3 days	7/9	7/11													
14	Prepare/Neg Initial Contract	4 wks	7/9	8/5													
15	Revise:Draft Contract (PAO/contractor)	1 wk		8/6	8/12												
16	Sign Pre-construction Services Contract	5 days		8/13	8/19												
17	Contractor Reviews Specs and Plans	4 wks		8/20	10/27												
18	Prequalify subs/gets sub bids	12 wks			11/11												
19	Contractor Commits to Construction MACC	3 wks		11/24	12/12												
20	Prepare and Sign Construction Contract	17 days		11/17	12/9												
21	<b>Construction Begins ( 20 month duration )</b>	0 days															

Attachment //

ISP Emergency Schedule Project: ISP Emergency Schedule  
Date: Tue 7/1/03

Task

Split

Progress

Milestone

Summary

Project Summary

External Tasks

External Milestone

Deadline

OMP/ISP Teams are looking at construction period

Page 1