

Harborview Bond Program Milestone Schedule Schematic Design

ID	Task Name	Start	Finish	2001	2002	2003	2004	2005	2006	2007	2008	2009
1	Appoint Architect-Engineer	Fri 2/1/02	Fri 2/1/02									
2	Pre-design Activities	Mon 2/4/02	Fri 4/4/03									
3	King County Approval for Schematic Design	Mon 4/7/03	Mon 4/7/03									
4	SD Design/Programming	Tue 4/8/03	Thu 8/28/03									
5	SD Intermediate Review	Wed 6/11/03	Fri 6/13/03									
6	Seattle Design Comm. Review	Thu 7/3/03	Thu 7/3/03									
7	Owner Schematic Design Review	Fri 8/29/03	Fri 10/3/03									
8	Design Development Phase	Fri 10/10/03	Fri 7/9/04									
9	Construction Documents & Permits IEB	Mon 7/12/04	Mon 11/14/05									
10	IEB Seismic Upgrade & Construction	Tue 11/15/05	Wed 4/2/08									
11	Commissioning & Occupy IEB	Thu 4/3/08	Mon 6/2/08									
12	Construction Documents & Permits NJB	Mon 7/12/04	Mon 9/12/05									
13	NJB Construction	Tue 9/13/05	Mon 6/4/07									
14	Commissioning & Occupy NJB	Tue 6/5/07	Wed 7/4/07									
15	Harborview Hall Demolition	Thu 7/5/07	Tue 4/29/08									
16	East Clinic Demolition	Tue 6/3/08	Tue 3/10/09									
17	MACC Negotiation & Contract	Mon 4/19/04	Fri 7/9/04									

Attachment 7

Project: Project Milestones Abbrev w
Date: Fri 7/11/03

External Tasks

External Milestone

Deadline

Legend:

- Milestone
- Summary
- Project Summary

Page 1