



**KING COUNTY**  
**Signature Report**

1200 King County Courthouse  
516 Third Avenue  
Seattle, WA 98104

**October 2, 2012**

**Motion 13743**

**Proposed No. 2012-0113.1**

**Sponsors McDermott**

1           A MOTION accepting response to the 2012 Budget  
2           Ordinance, Ordinance 17232, Section 118, Proviso P1,  
3           related to the major maintenance reserve sub-fund; and  
4           authorizing the release of \$100,000 currently held in  
5           reserve.

6           WHEREAS, the 2012 Budget Ordinance, Ordinance 17232 contains a proviso in  
7           Section 118, related to the major maintenance reserve sub-fund, stating \$100,000 shall  
8           not be expended or encumbered until the executive transmits and the council adopts a  
9           motion that references the proviso's ordinance, section and number and states that the  
10          executive has responded to the proviso, and

11          WHEREAS, the King County executive has transmitted to the council a response  
12          that contains the required information responding to the proviso, specifically to provide:

13          1.        1. A report on the implementation of project delivery performance targets  
14          highlighted by the executive in the 2010 proposed budget transmittal that proposed an  
15          expenditure model intended to reduce carryover budget authority, including an outline of  
16          strategies to be used to reduce major maintenance reserve fund carryover budgets, with  
17          that report to be submitted for all major maintenance projects and to be presented in a  
18          reporting format developed collaboratively by council staff, facilities management staff  
19          and office of performance, strategy and budget staff; and

20           2. All other issues specified in Ordinance 17232, Section 118, Proviso P1, and

21           WHEREAS, the council has reviewed the department of executive services,

22           facilities management division report;

23           NOW, THEREFORE, BE IT MOVED by the Council of King County:

24           The proviso response is hereby accepted and the \$100,000 currently held in

25 reserve in Ordinance 17232, Section 118, Proviso P1, major maintenance reserve sub-  
26 fund, is hereby released.

27

Motion 13743 was introduced on 7/9/2012 and passed by the Metropolitan King County Council on 10/1/2012, by the following vote:

Yes: 9 - Mr. Phillips, Mr. von Reichbauer, Mr. Gossett, Ms. Hague,  
Ms. Patterson, Ms. Lambert, Mr. Ferguson, Mr. Dunn and Mr.  
McDermott  
No: 0  
Excused: 0

KING COUNTY COUNCIL  
KING COUNTY, WASHINGTON



Larry Gossett, Chair

ATTEST:



Anne Noris, Clerk of the Council

**Attachments:** A. Strategies for Reducing Major Maintenance Reserve Fund Carryover, B. 30-60-10 Performance Measure by Year for MMRF Projects, C. 30-60-10 Performance Targets by Phase

## Strategies for Reducing Major Maintenance Reserve Fund Carryover

March 15, 2012

"Carrying over" unexpended project appropriation from one year to the next is a tool used by most capital programs to reflect the typical multiyear durations of projects. Excessive amounts or durations of carried-over funding may be an indication of inefficiency, lack of tools or training, or other project delivery problems.

Cash flow estimates and targets can be helpful in describing and quantifying carryover. The "30-60-10" performance target outlined in the 2010 Major Maintenance Reserve Sub-Fund (MMRF) budget proposal described a performance metric that compared actual expenditures to goals of expending 30% of available funds in the year of initial appropriation, 60% in the following year, and the remaining 10% in a third and final year. This metric reflects the expectation that a typical project would be in planning and design phases in Year 1, final design and construction through substantial completion in Year 2, and closeout in Year 3.

As implemented (see accompanying spreadsheet *30-60-10 Performance Measure by Year for MMRF Projects Appropriated in 2010.xlsx*) this performance measure has yielded useful information about the program and some individual projects. Because it relies on year end values, however, it may provide too little information too late to allow managers to intervene in a problem project in a meaningful way.

One complicating factor within the MMRF program is that many projects (typically about two-thirds) are appropriated over multiple years, generally by phase. This approach to appropriation obscures the metric because it raises the question of which appropriation amount should be used as the denominator – specific year, cumulative, or estimated (future) total – when the expenditure percentage is calculated prior to final appropriation.

The Facilities Management Division (FMD); Office of Performance, Strategy and Budget (PSB); and King County Council (KCC) staff are proposing to modify this metric in two ways to make it more meaningful: 1) Use a project's projected final cost ("Estimate at Completion" or EAC) as the denominator in the calculation, and 2) Set the expenditure targets by project phase rather than by calendar year. A preliminary draft model based on the third quarter 2011 MMRF project status update report (see accompanying spreadsheet *30-60-10 Performance Targets by Phase.xlsx*) has been prepared using these proposed modifications. This model will continue to be refined, to be finalized before the proposed 2013/2014 MMRF budget is transmitted to council.

As previously mentioned, a more predictive performance measure could also be useful in managing carryover. Based on the understanding that a project that is progressing on schedule will probably be expending its funding at approximately the scheduled rate, we propose a series of strategies to improve budget accomplishment rates and reduce carryover by reorienting the MMRF program's management priorities to focus on schedules to a much greater degree than in the past:

- 1) Assign and kick off new projects early in the year to help develop realistic project plans to inform additional budget requests within the same year;
- 2) Reduce multi-tasking and other distractions to Project Managers by controlling the number of simultaneous projects and reprioritizing projects periodically (increased use of temporary staffing may be required);

- 3) Develop a realistic spending plan as part of each project's baseline schedule. This cash flow information will be entered into the new budget system for use in an accomplishment rate review at the fund level;
- 4) While continuing to control project budgets, increase supervisory and management focus on project schedules:
  - a. frequent, periodic status and direction meetings with project managers;
  - b. mandatory baselining of scopes, schedules, and budgets for all projects;
  - c. regularly revised Estimates at Completion;
  - d. developing and implementing approval "gates" at baseline and Notice to Proceed steps;
  - e. developing and implementing automated actual vs. planned reports for scopes, schedules, budgets, and carryover;
- 5) Use "fast track" implementation methods (work order/Job Order contracting) where possible;
- 6) Utilize all available methods and develop new ones, as appropriate, for quickly reallocating funds from projects that are completed, stalled, or on hold for more than 12 months, to projects needed more funding to meet or accelerate schedules.

FMD, PSB, and KCC staff are currently working together to develop quarterly reports that will include all MMRF projects using the "Project Information Center" (PIC) performance reporting system developed by PSB and the Capital Project Management Work Group. This system, which currently reports only on projects exceeding \$1 million, compares actual and estimated scopes, schedules, and budgets to baselined values and publishes variances both numerically and using red, yellow, or green indicators to provide a quick snapshot of project health.

Performance goals for the MMRF program are to:

- 1) Continue to develop and implement the necessary capabilities within the Unifier project management program to track, predict, and report the metrics described above;
- 2) Include all active projects within the tracking and reporting systems in Unifier;
- 3) Train all project managers in new Unifier capabilities;
- 4) Achieve 75% Green performance status (for scope, schedule, and budget actuals vs. planned); and
- 5) Reduce the carryover amount to approximately 50% as soon as possible using the increased emphasis on schedule compliance.

The Office of Performance Strategy and Budget will routinely monitor progress toward the accomplishment of the performance goals.

Goal	Due Date
Completed development of red-green-yellow model (schedule based tracking tied to spending plan)	3/31/2012
Description of carryover work to date	4/30/2012
Implementation of red-green-yellow model within Unifier (all project data entered), ability to generate quarterly report data within 30 days after close of quarter (reporting approach to be finalized)	7/31/2012
Decide on criteria and format for quarterly PIC reporting (FMD, PSB, KCC staff)	7/31/2012
100% of projects managed in Unifier	7/31/2012
Red-green-yellow data exportable (e.g., Access, .csv files)	8/31/2012
First quarterly red-green-yellow report sent to Council	10/30/2012
Develop and implement necessary capabilities within Unifier to automate estimating, tracking, and reporting project metrics as described above	12/31/2012
Training of all Project Managers in new Unifier capabilities	6/1/2013
Develop and implement web-based reporting system for metrics (program as well as individual projects) (w/PSB)	6/1/2013

## 30-60-10 Performance Measure by Year for MMRF Projects Appropriated in 2010

Project Number	Project Name	2010 Appropriation	2010 Actual Encumbrance	2010 YE Encumbrance	Sum of Actual & Encumbrance	2011 Actual Encumbrance	2011 YE Encumbrance	Sum of Actual & Encumbrance	PM Forecast Projected to year end (2011)
341299	General General Bldg Emergent Projects *	\$500,000	\$1	\$0	\$1	\$0	\$0	\$0	\$0
342421	BD Evidence & Lab-Whse Distribution Systems	\$141,498	\$0	\$0	\$39,977	\$8,964	\$48,941	\$112,900	\$112,900
342440	Courthouse Window Repair Phase 1, 2, & 3 Construct	\$59,646	\$817	\$0	\$817	\$5,800	\$0	\$5,800	\$53,100
342445	Courthouse Domestic Water Distribution (Repipe)	\$147,470	\$32,289	\$66,989	\$99,778	\$87,343	\$0	\$87,343	\$0
342454	Courthouse Exterior Walls	\$122,483	\$42,624	\$76,576	\$119,200	\$75,085	\$3,068	\$78,153	\$0
342458	Courthouse Controls and Instrumentation	\$75,967	\$42,424	\$0	\$472,424	\$155,425	\$0	\$155,425	\$79,000
342460	Courthouse Floor Finishes	\$195,471	\$23,404	\$0	\$23,404	\$8,606	\$0	\$8,606	\$340,000
342477	DC NE Redmond Testing and Balancing	\$12,000	\$13,134	\$0	\$13,134	\$0	\$0	\$0	\$0
342516	KCCF Wall Finishes	\$100,000	\$154,612	\$0	\$154,612	\$32,332	\$0	\$32,332	\$2,720
342518	KCCF Domestic Water Distribution Pipe Replacement	\$69,092	\$117,060	\$88,214	\$205,274	\$915,810	\$3,060,815	\$3,916,625	\$507,050
342518	PH Eastgate Boxes (VAV Mixing)	\$292,477	\$72,932	\$779	\$73,711	\$415,472	\$62,498	\$477,969	\$0
342647	PH Federal Way Boxes (VAV Mixing)	\$321,214	\$101,381	\$6,853	\$108,234	\$410,380	\$56,864	\$467,244	\$406,567
342657	PH White Center Exterior Wall Finishes	\$132,888	\$52,367	\$120,821	\$173,188	\$125,142	\$2	\$125,144	\$0
342692	DC SW Burien Parking Lots	\$267,120	\$51,564	\$54,770	\$106,334	\$83,981	\$707	\$84,688	\$133,591
342762	Auditor Capital Project Oversight	\$4,646	\$4,057	\$0	\$4,097	\$14,418	\$0	\$14,418	\$0
342CP0	Yester Building Floor Finishes	\$101,600	\$3,013	\$0	\$3,013	\$390	\$0	\$390	\$0
343230	Youth - Spruce Communications and Security	\$1,348,587	\$57,550	\$170,732	\$227,782	\$184,261	\$114,249	\$298,510	\$2,038,874
343246	KCCF Other Equipment (Window Washing Equip)	\$232,625	\$26,931	\$943	\$27,873	\$19,451	\$17,894	\$37,344	\$147,338
343249	Admin Bldg Pedestrian Paving	\$142,501	\$30,806	\$0	\$30,806	\$36,909	\$99,787	\$136,696	\$133,110
343261	Records Warehouse Fire Alarm Systems	\$153,146	\$2,414	\$400	\$28,414	\$18,400	\$5,068	\$23,468	\$97,000
344505	MRC-Detention BTU meter	\$40,541	\$2,042	\$0	\$2,042	\$21,432	\$0	\$21,432	\$0
344515	Yester Building Communications and Security	\$47,807	\$47,554	\$0	\$47,554	\$0	\$0	\$0	\$0
344523	DC NE Redmond Floor Finishes	\$122,865	\$6,962	\$0	\$6,962	\$116,173	\$0	\$116,173	\$25,000
344534	KCCF Exterior Wall Finishes	\$78,079	\$36,302	\$3,508	\$39,810	\$42,139	\$40,228	\$82,367	\$6,880
344544	Russel Range Shooting baffles maintenance	\$317,887	\$73,697	\$12,132	\$85,829	\$103,860	\$207,078	\$310,938	\$294,733
344583	Yester Building Domestic water Distribution	\$102,830	\$56,670	\$0	\$56,670	\$37,967	\$0	\$37,967	\$0
344593	Youth - Spruce Distribution Systems	\$291,395	\$65,578	\$9,028	\$74,606	\$247,588	\$82,753	\$330,341	\$0
344602	KCCF Interior Doors	\$750,010	\$34,076	\$17,520	\$51,596	\$20,231	\$416,318	\$436,549	\$640,857
344616	Central Rate Charges-fund 3421	\$45,974	\$24,812	\$0	\$24,812	\$30,916	\$0	\$30,916	\$0
344662	MRC-Detention Cooling Generating Systems	\$462,497	\$318,313	\$0	\$318,313	\$4,304	\$0	\$4,304	\$0
344665	MRC-Detention Site Development (gates/fence)	\$77,669	\$24,231	\$0	\$24,231	\$1,881	\$0	\$1,881	\$0
344704	Countywide Budget Prepartion	\$75,011	\$119,701	\$0	\$119,701	\$87,075	\$10,641	\$97,716	\$0
344721	Russel Range Roadways/Driveaway	\$35,485	\$339	\$0	\$339	\$0	\$0	\$0	\$0
344730	DC Issaquah Terminal and Package Units	\$857,032	\$96,927	\$22,403	\$119,325	\$824,890	\$401,281	\$1,226,172	\$18,930
344731	Admin Bldg Other HVAC Systems (rn 212)	\$488,836	\$15,060	\$0	\$15,060	\$0	\$0	\$0	\$0
344733	Courthouse Other HVAC Systems (SC Server (rn)	\$304,434	\$16,407	\$0	\$16,407	\$0	\$0	\$0	\$288,026
344734	KCCF Floor Finishes	\$134,756	\$5,363	\$0	\$5,363	\$100,371	\$0	\$100,371	\$127,700
344737	PH NDMSC Exterior Walls (structural Repairs)	\$243,396	\$236,567	\$1,551	\$238,118	\$6,806	\$0	\$6,806	\$0
344749	RIC-Detention Distribution Systems (infirm ext upg)	\$85,817	\$27,263	\$0	\$27,263	\$36,484	\$0	\$36,484	\$24,625
	Totals	\$10,790,752	\$2,467,777	\$652,719	\$3,120,495	\$4,311,302	\$4,588,215	\$8,899,517	\$5,408,001
	A. Percent of Total 2010 Appropriation	100.0%	24.0%	6.3%	30.3%	41.9%	44.6%	86.5%	52.6%

Master Project No	Project	Project Name	110) Expend through 9/30/11	Encumbrance through 9/30/11	EAC on 9/30/11	Phase on 9/30/11	Target % Expended (a)*	Target [a] Expenditure + Encumbrance	Variance from target vs. (a) assumed (a) negative is overspent	% Over/underspent vs. (a) assumed	Target % Expenditure + Encumbrance (b)*	Actual Expenditure + Encumbrance	Variance from target (b) negative is overspent	% Over/underspent (b) negative is overspent	Variance from target (b) negative is overspent vs. (b) assumed	
									Implementation	Planning	Construction	Implementation	Design	Construction		
342759	99M099	MRC Detention Building HVAC	\$78,246	\$213,624	\$2,066:	Implementation	90	\$ 198,595	\$ 291,870	\$ (93,275)	-42%	60	\$ 132,397	\$ 291,870	\$ (159,473)	72%
341299	99M105	PECC HVAC Study	\$50,212	\$6,000	\$10,000	Preliminary Design	30	\$ 15,300	\$ 54,712	\$ (39,712)	-75%	15	\$ 7,500	\$ 54,712	\$ (43,212)	94%
341602	341602	YSC Alter Fire Alarm	\$28,705	\$0	\$40,000	Construction	90	\$ 405,000	\$ 283,705	\$ 121,255	-77%	60	\$ 270,000	\$ 283,705	\$ (13,705)	3%
342800	342800	Admiral Bldg Domestic Water Pipe	\$161,838	\$80,030	\$360,000	Planning	30	\$ 114,000	\$ 241,940	\$ (127,940)	-34%	15	\$ 5,200	\$ 241,940	\$ (184,940)	49%
342813	342813	Admiral Bldg Floor Finishes	\$212,039	\$0	\$528,000	Construction	90	\$ 425,200	\$ 212,039	\$ 265,161	-50%	60	\$ 316,800	\$ 212,039	\$ (104,761)	20%
342421	342421	BDI Science and Lab Wise Distribution Systems	\$21,700	\$14,622	\$278,000	Final Design	30	\$ 68,400	\$ 35,822	\$ 32,578	-14%	15	\$ 34,200	\$ 35,822	\$ (1,622)	1%
342435	342435	(CH Window Repair - Design	\$390,597	\$0	\$420,845	Construction	90	\$ 364,361	\$ 390,597	\$ (26,236)	-6%	60	\$ 242,907	\$ 390,597	\$ (147,690)	36%
342440	342440	(CH Window Repair Phase III	\$59,482	\$61,940	\$179,434	Final Design	30	\$ 1,002,116	\$ 2,584,490	\$ (1,582,294)	-50%	15	\$ 501,055	\$ 2,584,490	\$ (2,083,435)	65%
342445	342445	(CH Domestic Water Distribution (Project)	\$277,144	\$60,890	\$147,470	Planning	30	\$ 44,741	\$ 318,034	\$ 123,763	-186%	15	\$ 22,121	\$ 318,034	\$ (295,913)	201%
342446	342446	(Courthouse Plumbing Fixtures	\$23,812	\$35,000	\$722,601	Preliminary Design	30	\$ 216,780	\$ 59,012	\$ 157,765	-27%	15	\$ 108,390	\$ 59,012	\$ 49,378	7%
342446	342446	(Fire Release Showers)	\$23,812	\$35,000	\$722,601	Implementation	30	\$ 416,195	\$ 212,652	\$ 215,543	-14%	15	\$ 214,097	\$ 212,652	\$ 3,445	3%
342454	342454	Courthouse Exterior Walls	\$281,102	\$27,550	\$147,716	Final Design	30	\$ 351,000	\$ 42,479	\$ 265,693	-67%	60	\$ 236,000	\$ 42,479	\$ 143,521	37%
342454	342454	Courthouse South Elevations	\$28,833	\$85,475	\$295,000	Construction	90	\$ 535,962	\$ 191,301	\$ 541,175	-18%	60	\$ 453,960	\$ 541,175	\$ (8,594)	-12% ..
342458	342458	Courthouse HVAC Controls	\$29,112	\$0	\$9,000	Implementation	90	\$ 8,100,000	\$ 1,409,517	\$ 6,690,463	-74%	60	\$ 5,400,000	\$ 1,409,517	\$ 3,990,463	46%
342459	342459	(CH HVAC Production Air Repairs)	\$1,009,531	\$0	\$9,000	Construction	90	\$ 75,600	\$ 61,270	\$ 18,330	-17%	60	\$ 50,400	\$ 61,270	\$ (10,870)	-13%
342459	342459	CH HVAC Study	\$51,554	\$3,616	\$64,000	Implementation	90	\$ 449,884	\$ 157,575	\$ 293,309	-58%	60	\$ 295,921	\$ 157,575	\$ 139,549	28%
342460	342460	CH Fire Protection	\$51,575	\$1,500	\$59,871	Construction	90	\$ 10,000	\$ 19,540	\$ 65,549	-50%	95	\$ 125,500	\$ 19,549	\$ (77,549)	55%
342463	342463	CSC Fire Sprinkler Emergency Generator	\$8,163	\$5,300	\$187,386	Preliminary Design	30	\$ 31,430	\$ 83,861	\$ 152,391	-50%	15	\$ 15,735	\$ 83,861	\$ (68,126)	65%
342468	342468	Generator Phase 2	\$58,231	\$630	\$104,900	Implementation	90	\$ 4,824,565	\$ 4,828,482	\$ (4,824,565)	-100%	60	\$ 3,158,171	\$ 4,828,482	\$ (1,670,311)	-33%
342468	342468	HC Water Pipe Replacement	\$1,057,539	\$3,700,843	\$5,360,625	Implementation	90	\$ 4,824,565	\$ 4,828,482	\$ (4,824,565)	-100%	60	\$ 3,158,171	\$ 4,828,482	\$ (1,670,311)	-33%
342467	342467	ICL FF Terminal Unit Package	\$75,377	\$10,487	\$522,663	Preliminary Design	30	\$ 156,795	\$ 215,859	\$ (59,060)	-11%	15	\$ 78,399	\$ 215,859	\$ (137,459)	46%
342469	342469	KCC 2 Court Ceiling Coating	\$13,976	\$12,427	\$115,975	Final Design	30	\$ 34,793	\$ 26,402	\$ 8,390	-7%	15	\$ 17,396	\$ 26,402	\$ (9,006)	8%
342629	342629	LCI Federal Way Boxes (AV)	\$118,270	\$95,123	\$155,300	Construction	90	\$ 139,500	\$ 173,343	\$ (33,843)	-27%	60	\$ 93,000	\$ 173,343	\$ (80,343)	52%
342650	342650	Instrumentation	\$460,389	\$313,184	\$1,050,339	Implementation	90	\$ 945,305	\$ 775,573	\$ 169,732	-16%	60	\$ 630,403	\$ 775,573	\$ (145,169)	14%
342657	342657	Lighting	\$9,337	\$0	\$11,827	Implementation	100	\$ 33,827	\$ 12,531	\$ 21,344	-63%	95	\$ 22,020	\$ 12,531	\$ 19,609	-58%
342652	342652	DC NC Redmond Street Lighting	\$504,323	\$309,856	\$988,977	Construction	90	\$ 845,079	\$ 734,190	\$ 110,890	-12%	60	\$ 563,386	\$ 734,190	\$ (176,804)	18%
342652	342652	DC NC Redmond Street Lighting	\$504,323	\$309,856	\$988,977	Implementation	90	\$ 845,079	\$ 734,190	\$ 110,890	-12%	60	\$ 563,386	\$ 734,190	\$ (176,804)	18%
342661	342661	KCC Terminal Unit Package	\$10,487	\$10,487	\$522,663	Implementation	30	\$ 156,795	\$ 215,859	\$ (59,060)	-11%	15	\$ 78,399	\$ 215,859	\$ (137,459)	46%
342666	342666	PH IDMS Electrical Service & Distribution	\$19,460	\$0	\$19,460	Implementation	30	\$ 19,460	\$ 19,460	\$ 0	0%	95	\$ 18,487	\$ 19,460	\$ (1,973)	5%
342680	342680	PH Recip Testing & Balancing	\$6,111	\$0	\$20,000	Final Design	30	\$ 6,000	\$ 6,111	\$ (1,111)	-1%	15	\$ 3,000	\$ 6,111	\$ (3,111)	16%
342691	342691	PH White Center Floor Finishes	\$227,421	\$0	\$286,600	Implementation	90	\$ 262,630	\$ 231,421	\$ 15,209	-5%	60	\$ 168,420	\$ 231,421	\$ (63,001)	25%
342692	342692	Ph White Center Interior Wall Finishes	\$207,638	\$59,688	\$92,163	Implementation	100	\$ 202,163	\$ 267,321	\$ (65,164)	-32%	95	\$ 197,051	\$ 267,321	\$ (70,270)	37%
342695	342695	Shoreline DC HVAC Units	\$112,306	\$11,349,900	\$112,306	Implementation	100	\$ 1,154,900	\$ 1,121,766	\$ (62,866)	-5%	95	\$ 1,097,155	\$ 1,121,766	\$ (112,611)	10%
342695	342695	SW Burner	\$125,131	\$13,812	\$130,000	Implementation	100	\$ 130,000	\$ 139,001	\$ (9,003)	-7%	95	\$ 125,500	\$ 139,003	\$ (13,503)	12%
342696	342696	Security	\$6,641	\$13,799	\$20,400	Implementation	100	\$ 139,320	\$ 128,205	\$ 11,115	-8%	95	\$ 112,354	\$ 128,205	\$ (15,851)	14%
342697	342697	KCC HVAC Air Grilles PH 2	\$442,057	\$4,738	\$647,719	Construction	90	\$ 582,437	\$ 448,445	\$ 134,052	-21%	60	\$ 385,131	\$ 448,445	\$ (63,314)	-9%
342702	342702	RCL Courts Interiors	\$50,656	\$0	\$434,990	Final Design	30	\$ 130,407	\$ 50,636	\$ 79,771	-18%	15	\$ 65,206	\$ 50,636	\$ 50,636	2%
342711	342711	WMC Central Plant Boiler	\$206,756	\$0	\$181,265	Construction	90	\$ 168,379	\$ 206,756	\$ (37,898)	-20%	60	\$ 117,239	\$ 206,756	\$ (99,517)	50%

### 30-60-10 Performance Targets by Phase

344.734	344.734	KCCI Floor Finishes		\$46,436	\$C	\$134,756	Closedout	100	\$	134,756	\$	46,436	\$	86,370	66%	95	\$	128,018	
344.737	344.737	Ph II DMSC Exterior Structural		\$29,482	\$62,147	\$100,000	Planning	30	\$	30,000	\$	91,679	\$	(61,679)	67%	15	\$	15,000	
344.749	344.749	Repair Final Phase Design		\$61,057	\$0	\$85,817	Construction	90	\$	77,235	\$	61,057	\$	16,178	19%	60	\$	51,490	
344.752	344.752	MRC Dever. Site Integrity		\$13,512	\$0	\$92,575	Preliminary	30	\$	15,773	\$	13,512	\$	2,261	4%	15	\$	2,886	
344.753	344.753	Yester Building Sprinklers		\$188,362	\$101,465	\$181,185	Design	90	\$	146,049	\$	231,826	\$	(146,978)	87%	60	\$	13,512	
344.758	344.758	MRC Phase 3 ESCO		\$59,140	\$59,140	\$59,140	Construction	90	\$	17,242	\$	20,952	\$	(12,210)	5%	15	\$	8,871	
344.761	344.761	Black River Backflow Preventer		\$11,237	\$9,715	\$59,140	Final Design	30	\$	20,952	\$	13,210	\$	20,952	\$	20,952	\$	(12,081)	
344.763	344.763	Crinck Floor Finishes (Level 6)		\$17,761	\$0	\$86,917	Closedout	100	\$	86,917	\$	17,761	\$	69,196	82%	95	\$	82,571	
344.765	344.765	1st fl. Public Courthouse Elevator Doors		\$10,485	\$0	\$6,160	Closedout	100	\$	16,760	\$	10,485	\$	6,295	38%	95	\$	15,922	
344.766	344.766	Courthouse Communications & Security (MRC Direct)		\$11,290	\$15,644	\$80,000	Planning	30	\$	26,700	\$	24,933	\$	24,747	27%	15	\$	133,500	
344.778	344.778	Ken Animal Shelter Miss Repairs		\$13,935	\$0	\$72,335	Closedout	100	\$	72,335	\$	13,935	\$	58,400	81%	95	\$	68,718	
344.781	344.781	OCAS Pad Facing & Stewalks		\$3,996	\$0	\$79,475	Final Design	30	\$	73,943	\$	3,996	\$	19,816	25%	15	\$	11,921	
344.801	344.801	RJC Courts Demolite Waste		\$17,583	\$79,003	\$31,4515	Final Design	30	\$	94,353	\$	46,847	\$	4,7508	15%	15	\$	42,177	
344.803	344.803	Distribution		\$54,246	\$0	\$80,000	Closedout	100	\$	80,000	\$	36,206	\$	45,744	57%	95	\$	76,000	
344.804	344.804	RJC Demolition / Ignit. Products		\$35,466	\$20,100	\$718,205	Final Design	30	\$	715,480	\$	55,566	\$	159,914	22%	15	\$	103,740	
344.805	344.805	get n' lighting!		\$42,716	\$42,716	\$107,088	Closedout	100	\$	107,068	\$	62,986	\$	44,382	43%	95	\$	101,715	
344.806	344.806	Yester Building Air Handler		\$12,216	\$0	\$107,088	Closedout	100	\$	107,068	\$	62,986	\$	44,382	43%	95	\$	20,900	
344.807	344.807	Replace coil condensate - Vents - Sprinkler Distri System		\$21,980	\$0	\$22,300	Closedout	100	\$	22,300	\$	21,980	\$	20	0%	95	\$	21,980	
344.808	344.808	OC Scorpion Roof covering		\$28,112	\$0	\$69,289	Closedout	100	\$	69,289	\$	20,712	\$	48,572	70%	95	\$	65,808	
344.810	344.810	Youth Service to Wall Finishes		\$18,631	\$21,295	\$306,814	Final Design	30	\$	92,350	\$	39,928	\$	52,124	17%	15	\$	46,025	
344.814	344.814	KFC Work Release HVAC (ESCO)		\$36,397	\$42,518	\$134,700	Preliminary	30	\$	424,310	\$	48,674	\$	326,236	24%	15	\$	202,455	
							Design	---	\$	424,310	\$	48,674	\$	18,631	15%	---	\$	21,447,858	
									\$	424,310	\$	48,674	\$	24,626,946	16%	15	\$	24,626,946	
									\$	424,310	\$	48,674	\$	7,734,019	5%	4,933,394	\$	4,933,394	

\* Notes: Model (a) target at end of phase

Planning: Design: 33%

Construction: 80%

Closedout: 100%  
Model (b) = target at middle of phase:  
Design: 15% (mid point of design: 10%)  
Construction: 60% (30% + mid point of construction 60%)  
Closedout: 95% (50% plus mid point of closeout 10%)