KING COUNTY AUDITOR'S OFFICE Capital Projects Oversight PSERN Project January 9, 2018

New Baseline Concerns


Decision timeline

January 2018	February 2018	March 2018
Joint board on January 4	Motorola change order	PSERN MPA \$\$ request to
Scheduled budget decision	signed	Council

Summary: Several decisions expected first quarter 2018. PSERN performance to date suggests project milestones continue to be optimistic, possibly unrealistic. The next appropriation request for approximately \$200 million is expected to come to Council in March 2018. KCAO will continue oversight and highlight concerns to Council.


1) PSERN compressed schedule has increased delay risks

- a. Tower development extended into other phases
- b. Missed schedules will have cascading cost and other impacts




2) PSERN adopted impractical tower site development pace

- a. Planned tower completion rate greater than past performance
- b. Towers not yet completed are more complex



3) 2018 production capacity requires costly overhead

- a. Staff, consultants, specialized expertise mobilizing
- b. Delays will extend costs into future years
- c. Such issues partly drove recent \$33 million budget increase



4) Motorola contract—cost risk if County misses milestones

- a. County not necessarily liability-free if milestones missed
- b. Motorola delivery dependent upon county infrastructure
- c. Infrastructure = leases, tower sites, power, fiber network

5) Challenges to scope via multi-agency partnerships

- a. In-building coverage scope not resolved until spring 2018
- b. In-building coverage solutions may drive design modifications
- c. Seattle Public Utilities wants one or two more towers
- d. City of Seattle needs to complete downtown fiber network
- e. Emergency responders and associated agencies growing impatient

6) Conclusions/Recommendation

- a. Complicated optimistic schedule next year increases risks
- b. Auditor, PSERN project team, County Council need to watch schedule closely for deviations or poor underlying assumptions
- c. Answer may be to slow down revised schedule vs. executing several major activities concurrently

