

ISP OFFICER ESCORT TRACKING REPORT (2005)

TASK #	TASK	EST HRS	MONTHLY HOURS USED												TOTAL HRS USED	REMAINING HOURS	SAVINGS		
			2004	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV				DEC	
04	Loading Dock	3360.00	441.48	133.21	116.87	128.04											819.60	2540.40	
15	Elevators	3096.00															0.00	3096.00	
26	4A Garage	40.00															0.00	40.00	
28	6th Floor Core	640.00															0.00	640.00	
30	5th Floor Core	912.00	11.17	10.17	10.17												31.51	880.49	
32	CMU Wall	80.00	23.34														23.34	56.66	56.66
34	New CCR	3328.00	889.63	464.49	327.92	278.50											1960.54	1367.46	
39	Device Testing	218.00															0.00	218.00	
41	5th Floor Preparation	287.00	20.34			25.51											45.85	241.15	
43	Vertical Riser	1056.00	765.09	20.34	121.54	20.34											927.31	128.69	128.69
45	Facility Wide Intercom	244.00															0.00	244.00	
47	West Wing #1 & #2	4160.00	930.48	303.77	300.13	466.58											2000.96	2159.04	
51	ITR Preparation	3200.00	161.39			233.91											395.30	2804.70	
53	ITR (Remainder)	3266.00															0.00	3266.00	
55	2nd Floor Steel Work	72.00															0.00	72.00	
57	Check-In/Court Detail	1248.00				218.57											218.57	1029.43	
59	11th Floor	1216.00															0.00	1216.00	
63	KCOH Court Detail	56.00				40.68											40.68	15.32	
65	Skybridge	146.00		10.17		30.51											40.68	105.32	
69	10th Floor	1024.00															0.00	1024.00	
73	9th Floor	1104.00															0.00	1104.00	
77	8th Floor	1040.00															0.00	1040.00	
81	7th Floor	1216.00															0.00	1216.00	
85	Infirmiry/Clinic	1184.00		10.17													10.17	1173.83	
TOTAL			32193.00	3242.92	952.32	876.63	1442.64										6514.51	25678.49	186.35

BOLD: Task Completed

AS OF: 4/12/2005

April may be late due to computer change over.